COMPLETION REPORT

1. NAME OF WORK : **Improvements to roads & Drains at Diffence colony 1st B cross road & Other cross roads near Brahmanara Sanga in Ward no. 14, Bagalagunte**
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable :
4. Entrustment order No. & DT : EE/DS/WO/362/14-15, Dated: 31/03/2015
5. Name of Beneficiaries : **K.R.I.D.L**
6a. Time stipulated for completion of work :
b. Delay in execution of work :
7. Measurement recorded in : M.B No. 3414/14-15
   Page No.
8. Check measurement of the Asst. : M.B No. 3414/14-15
   Exe. Eng. / Exe. Eng., On: : Page No.
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : **Sri. Manjunath .D.S**
    b) Asst. Exe. Engineer : **Sri. Sri. Rangaswamy .E**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
15.00 Lakhs	1498445=00	—	1555=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಪೂಜಿನಗರ ವಲಯ, ಬೆಂಗಳೂರು